Sendai Nuclear Power Station Unit 1: Plant Status (Daily Report)

as of 10:00, Aug. 12

	Operations		
	[Main process]		
	The primary system (reactor system)		
Results (Sat., Au	• Aug. 10	Functional test completed (Started on Aug. 3)	
	• Aug. 11	Core physics tests started	
	• " 10:30	Reactor start-up	
	• " 23:00	Reactor became critical	
	The secondary system (turbine and generator system)		
	 None 		
9. 8			
Results (Sat., Aug. 8 – Wed., Aug. 12, 10:00)	[Tests and inspections]		
	Operator's self-inspection (periodical equipment inspection items)		
	• Aug. 8	Class 2 components in-service inspection	
	"	Pressurizer relief valve leak test	
	 Aug. 10 	Control rod drive mechanism (CRDM) functional test	
	"	Auxiliary feedwater system functional test	
	(Turb	ne driven Auxiliary feedwater pump operational performance)	
	• Aug. 12	Shutdown margin test (test is being conducted)	
	Regulatory inspection		
	Reactor start-up inspections (started on Aug. 3)		
ס	[Main process]		
lan	The primary system (reactor system)		
S	Core physics tests		
Ve	The secondary system (turbine and generator system)		
Plans (Wed., A	• Aug. 13	Turbine start-up	
Auc			
-	[Tests and inspections]		
Uperator's s		inspection (periodical equipment inspection items)	
0:0	Aug 12 Shutdown margin test		
	Aug 13 Steam turbine performance test		
→ Regulatory in			
1., £	 Reactor start- 	Reactor start-up inspections	
gu			
ug. 12 10:00 – Thu., Aug. 13)			
<u> </u>			

Sendai 1: Restart operation process

