

# Sendai Nuclear Power Station Unit 1: Plant Status

(Daily Report)

as of 10:00, Aug. 13

Operations	
Results (Wed., Aug. 12, 10:00 – Thu., Aug. 13, 10:00)	<p>[Main process]</p> <ul style="list-style-type: none"> <li>➤ The primary system (reactor system)           <ul style="list-style-type: none"> <li>• Aug. 13 Core physics tests completed (Started on Aug. 11)</li> </ul> </li> <li>➤ The secondary system (turbine and generator system)           <ul style="list-style-type: none"> <li>• None</li> </ul> </li> </ul> <p>[Tests and inspections]</p> <ul style="list-style-type: none"> <li>➤ Operator's self-inspection (periodical equipment inspection items)           <ul style="list-style-type: none"> <li>• Aug. 12 Shutdown margin test</li> </ul> </li> <li>➤ Regulatory inspection           <ul style="list-style-type: none"> <li>• Reactor start-up inspections (started on Aug. 3)</li> </ul> </li> </ul>
Plans (Thu., Aug. 13 10:00 – Fri., Aug. 14)	<p>[Main process]</p> <ul style="list-style-type: none"> <li>➤ The primary system (reactor system)           <ul style="list-style-type: none"> <li>• None</li> </ul> </li> <li>➤ The secondary system (turbine and generator system)           <ul style="list-style-type: none"> <li>• Aug. 13 Turbine start-up</li> <li>• Aug. 14 Connecting to grid</li> <li style="padding-left: 20px;">" Load up( 30%)</li> </ul> </li> </ul> <p>[Tests and inspections]</p> <ul style="list-style-type: none"> <li>➤ Operator's self-inspection (periodical equipment inspection items)           <ul style="list-style-type: none"> <li>• Aug 13 Steam turbine performance test</li> </ul> </li> <li>➤ Regulatory inspection           <ul style="list-style-type: none"> <li>• Reactor start-up inspections</li> </ul> </li> </ul>

# Sendai 1: Restart operation process

