Sendai Nuclear Power Station Unit 1: Plant Status

(Daily Report)

as of 10:00, Aug. 14

	as of 10:00, Aug. 14
	Operations
Resu	[Electric power] Restart generating electricity and Load up(30%) as of 10:00, Aug. 14
Results (Thu., Aug. 13, 10:00 – Fri., Aug. 14, 10:00)	 [Main process] The primary system (reactor system) None The secondary system (turbine and generator system) Aug. 13 16:32 Turbine start-up Aug. 14 9:00 Connecting to grid // Load up(30%) [Tests and inspections] Operator's self-inspection (periodical equipment inspection items) Aug. 13 Steam turbine performance test Regulatory inspection Reactor start-up inspections (started on Aug. 3)
Plans (Fri., Aug. 14 10:00 – Sat., Aug. 15)	 [Main process] The primary system (reactor system) None The secondary system (turbine and generator system) Aug. 14 Electric power reaches 30% [Tests and inspections] Operator's self-inspection (periodical equipment inspection items) None Regulatory inspection Reactor start-up inspections

Sendai 1: Restart operation process

