

Sendai Nuclear Power Station Unit 1: Plant Status

(Daily Report)

As of 10.00am Aug 29

Operations	
Results (10.00, Aug. 28 – 10:00, Aug. 29)	<p>[Electric power] Load up from 95% to 100% is ongoing as of 10.00am, Aug. 29</p> <p>[Main process]</p> <ul style="list-style-type: none"> ➤ The primary system (reactor system) <ul style="list-style-type: none"> • None ➤ The secondary system (turbine and generator system) <ul style="list-style-type: none"> • Aug 29 Load up from 95% to 100% has started <p>[Tests and inspections]</p> <ul style="list-style-type: none"> ➤ Operator's self-inspection (periodical equipment inspection items) <ul style="list-style-type: none"> • None ➤ Regulatory inspection <ul style="list-style-type: none"> • Reactor start-up inspections are ongoing (started on Aug. 3)
Plans (10:00, Aug. 29 – Aug. 30)	<p>[Main process]</p> <ul style="list-style-type: none"> ➤ The primary system (reactor system) <ul style="list-style-type: none"> • None ➤ The secondary system (turbine and generator system) <ul style="list-style-type: none"> • Aug 29 100% electric power will be achieved <p>[Tests and inspections]</p> <ul style="list-style-type: none"> ➤ Operator's self-inspection (periodical equipment inspection items) <ul style="list-style-type: none"> • None ➤ Regulatory inspection <ul style="list-style-type: none"> • Reactor start-up inspections will continue

Sendai Unit 1: Restart operation process

