Sendai Nuclear Power Station Unit 2: Plant status

(Weekly report)

Operations [Main process] The primary system (reactor system) Sep 13 Fuel loading completed Sep 17 Reactor vessel assembling started This The secondary system (turbine system) week results None [Tests and inspections] Operator's self-inspection (periodical equipment inspection items) Sep 14 Fuel assembly in-core configuration inspection (Sun, Sep 15 Inspection of the water box in the condenser Class 2 component in-service inspection Sep Sep 16, 17 Safety protection system functional test 3 Operational safety inspection Sep 16 Inspection on fuel loading completed (started on Sep 10) Thu, Sep Inspection on mid-loop operation* started *In the mid-loop operation, core cooling continues with the reduced flow of coolant of which level is about the middle of the pipes [Notes] Since the Unit 1 experienced seawater coming in the condenser, the water box A of the Unit 2 was also inspected. Although no tubes were detected to be failed, 57 tubes were plugged as preventive measure just like the Unit 1. (Sep 15) [Main process] The primary system (reactor system) Next week plans Reactor vessel assembling continues Preparation starts for Reactor Coolant system (RCS) leak test The secondary system (turbine system) Cleanup starts Condenser vacuum-up starts (Fr. [Test and inspections] Sep Pre-service inspection Sep 24 Item-4 inspection (Instrumentation control system) 8 Operator's self-inspection (periodical equipment inspection items) Thu, Sep 19 Class 2 component in-service inspection Auxiliary feedwater system functional test , Sep Operational Safety inspection 24) Inspection on mid-loop operation continues

(Translated by JANSI)

Sendai Unit 2: Restart operation process

