

# Sendai Nuclear Power Station Unit 1: Plant Status

(Daily Report)

As of 10.00am Aug 26

Operations	
Results (12:00, Aug. 25 – 10:00, Aug. 26)	<p>[Electric power] <b>75% power is maintained</b> as of 10.00am, Aug. 26</p> <p>[Main process]</p> <ul style="list-style-type: none"> <li>➤ The primary system (reactor system)           <ul style="list-style-type: none"> <li>• None</li> </ul> </li> <li>➤ The secondary system (turbine and generator system)           <ul style="list-style-type: none"> <li>• The condenser is being examined (started on Aug 21)               <ul style="list-style-type: none"> <li>✧ Aug 25 The 69 tubes were all plugged</li> </ul> </li> </ul> </li> </ul> <p>[Tests and inspections]</p> <ul style="list-style-type: none"> <li>➤ Operator's self-inspection (periodical equipment inspection items)           <ul style="list-style-type: none"> <li>• Aug 26 Inspection of the water box of the affected condenser (ongoing)</li> </ul> </li> <li>➤ Regulatory inspection           <ul style="list-style-type: none"> <li>• Reactor start-up inspections are ongoing (started on Aug. 3)</li> </ul> </li> </ul>
Plans (10:00, Aug. 26 – Aug. 27)	<p>[Main process]</p> <ul style="list-style-type: none"> <li>➤ The primary system (reactor system)           <ul style="list-style-type: none"> <li>• None</li> </ul> </li> <li>➤ The secondary system (turbine and generator system)           <ul style="list-style-type: none"> <li>• The condenser will be inspected and recovered</li> <li>• Aug 27 Load up from 75% to 95% will be implemented</li> </ul> </li> </ul> <p>[Tests and inspections]</p> <ul style="list-style-type: none"> <li>➤ Operator's self-inspection (periodical equipment inspection items)           <ul style="list-style-type: none"> <li>• Aug 26 Inspection of the water box of the affected condenser will continue</li> </ul> </li> <li>➤ Regulatory inspection           <ul style="list-style-type: none"> <li>• Reactor start-up inspections will continue</li> </ul> </li> </ul>

# Sendai Unit 1: Restart operation process

